

Closure: HK 11

Closure side: A

Active splices

























Fibers: 408

Open fibers: 282

Fibers stored in tray: 4

Uncut bundles: 24

Uncut fibers: 12

Incoming element							Outgoing element		
Start points	Cable/splitter	Fiber/path	Tray/-Type	Splice place	Fiber/path	Cable/splitter	End points	Service	
CO 11	HK 11	1 	A-1 SE	1	1 	08.01.01	Walter-Oertel-Straße 1		
CO 11	HK 11	2 	A-1 SE	2	2 	08.01.01	Walter-Oertel-Straße 1		
CO 11	HK 11	3 	A-1 SE	3	1 	08.01.03	Walter-Oertel-Straße 2		
CO 11	HK 11	4 	A-1 SE	4	2 	08.01.03	Walter-Oertel-Straße 2		
CO 11	HK 11	5 	A-1 SE	5	1 	08.01.04	Walter-Oertel-Straße 6		
CO 11	HK 11	6 	A-1 SE	6	2 	08.01.04	Walter-Oertel-Straße 6		
CO 11	HK 11	7 	A-1 SE	7	1 	08.01.06	Walter-Oertel-Straße 7		
CO 11	HK 11	8 	A-1 SE	8	2 	08.01.06	Walter-Oertel-Straße 7		
CO 11	HK 11	9 	A-1 SE	9	1 	08.01.07	Walter-Oertel-Straße 4		
CO 11	HK 11	10 	A-1 SE	10	2 	08.01.07	Walter-Oertel-Straße 4		
CO 11	HK 11	11 	A-1 SE	11	1 	08.02.01	Walter-Oertel-Straße 13		
CO 11	HK 11	12 	A-1 SE	12	2 	08.02.01	Walter-Oertel-Straße 13		

Closure: HK 11

Closure side: A

Active splices





















Fibers: 408

Open fibers: 282

Fibers stored in tray: 4

Uncut bundles: 24

Uncut fibers: 12

Incoming element			Outgoing element					Service
Start points	Cable/splitter	Fiber/path	Tray/-Type	Splice place	Fiber/path	Cable/splitter	End points	
CO 11	HK 11	13 	A-2 SE	1	1 	08.02.02	Walter-Oertel-Straße 10	
CO 11	HK 11	14 	A-2 SE	2	2 	08.02.02	Walter-Oertel-Straße 10	
CO 11	HK 11	15 	A-2 SE	3	1 	08.02.03	Walter-Oertel-Straße 11	
CO 11	HK 11	16 	A-2 SE	4	2 	08.02.03	Walter-Oertel-Straße 11	
CO 11	HK 11	17 	A-2 SE	5	1 	08.02.04	Walter-Oertel-Straße 9	
CO 11	HK 11	18 	A-2 SE	6	2 	08.02.04	Walter-Oertel-Straße 9	
CO 11	HK 11	19 	A-2 SE	7	1 	08.02.06	Walter-Oertel-Straße 8	
CO 11	HK 11	20 	A-2 SE	8	2 	08.02.06	Walter-Oertel-Straße 8	
CO 11	HK 11	21 	A-2 SE					
CO 11	HK 11	22 	A-2 SE					
CO 11	HK 11	23 	A-2 SE					
CO 11	HK 11	24 	A-2 SE					

# Splice overview of FO closure

Closure: HK 11

Closure side: A

Active splices

























Fibers: 408

Open fibers: 282

Fibers stored in tray: 4

Uncut bundles: 24

Uncut fibers: 12

Incoming element			Outgoing element					
Start points	Cable/splitter	Fiber/path	Tray/-Type	Splice place	Fiber/path	Cable/splitter	End points	Service
CO 11	HK 11	25 	A-3 SE		25 	HK 22		
CO 11	HK 11	26 	A-3 SE		26 	HK 22		
CO 11	HK 11	27 	A-3 SE		27 	HK 22		
CO 11	HK 11	28 	A-3 SE		28 	HK 22		
CO 11	HK 11	29 	A-3 SE		29 	HK 22		
CO 11	HK 11	30 	A-3 SE		30 	HK 22		
CO 11	HK 11	31 	A-3 SE		31 	HK 22		
CO 11	HK 11	32 	A-3 SE		32 	HK 22		
CO 11	HK 11	33 	A-3 SE		33 	HK 22		
CO 11	HK 11	34 	A-3 SE		34 	HK 22		
CO 11	HK 11	35 	A-3 SE		35 	HK 22		
CO 11	HK 11	36 	A-3 SE		36 	HK 22		

Closure: HK 11

Closure side: A

Active splices





Fibers: 408

Open fibers: 282

Fibers stored in tray: 4

Uncut bundles: 24

Uncut fibers: 12

Incoming element			Outgoing element					Service
Start points	Cable/splitter	Fiber/path	Tray/-Type	Splice place	Fiber/path	Cable/splitter	End points	
CO 11	HK 11	37 	A-4 SE	1	Patch fiber 1			
CO 11	HK 11	38 	A-4 SE	2	Patch fiber 2			
		Patch fiber 1	A-6 SE	1	37 	HK 22		
		Patch fiber 2	A-6 SE	2	38 	HK 22		

Closure: HK 11

Closure side: B

Active splices







Fibers: 408

Open fibers: 282

Fibers stored in tray: 4

Uncut bundles: 24

Uncut fibers: 12

Incoming element			Outgoing element					Service
Start points	Cable/splitter	Fiber/path	Tray/-Type	Splice place	Fiber/path	Cable/splitter	End points	
CO 11	HK 11	73 	B-1 SE	1	In-1	1:6 (1)		
	1:6 (2)	In-1	B-1 SE	2	1 	HK 22		
	1:6 (1)	Out-1	B-1 SE	3	3 	08.01.01	Walter-Oertel-Straße 1	
	1:6 (1)	Out-2	B-1 SE	4	4 	08.01.01	Walter-Oertel-Straße 1	
	1:6 (2)	Out-1	B-1 SE	5	5 	08.01.01	Walter-Oertel-Straße 1	
	1:6 (2)	Out-2	B-1 SE	6	6 	08.01.01	Walter-Oertel-Straße 1	